



MEMBER	No OF	BARS PER MEMB	DIA.	LENGTH	TOTAL NUM- BER	MARK	S C	B E N D I N G				
								A	B	C	D	E/r
BEAM 03	4	60	Y10	3000	240	34	74	400	700			
		60	Y10	2500	240	34a	74	150	700			
		24	Y25	2800	96	50	20	(2800)				
		18	Y20	2800	72	51	20	(2800)				
		12	Y32	3200	48	52	20	(3200)				
		30	Y20	2600	120	54	20	(2600)				
BEAM 04	4	15	Y25	4750	60	70	20	(4750)				
		15	Y32	3400	60	71	20	(3400)				
		69	Y20	2800	276	72	20	(2800)				
		54	Y20	5000	216	73	20	(5000)				
		15	Y25	5000	60	74	20	(5000)				
		3	Y12	3200	12	75	74	500	700			
		3	Y12	3600	12	75a	74	500	840			
		3	Y12	4100	12	75b	74	500	1000			
		3	Y12	4800	12	75c	74	500	1230			
		3	Y12	5550	12	75d	74	500	1490			
		3	Y12	6500	12	75e	74	500	1810			
		3	Y12	7750	12	75f	74	500	2220			
		3	Y12	9300	12	75g	74	500	2730			
		3	Y12	11350	12	75h	74	500	3420			
		102	Y12	6800	408	76	74	500	1900			
		102	Y12	6350	408	77	74	270	1900			
		15	Y20	5100	60	78	39	1100	5128	(1100)		
		35	Y16	5300	140	79	62	4110	3260	(1200)		
		144	R10	750	576	80	85	200	500	60	(60)	
		108	Y16	2200	432	81	20	(2200)				
	8	10	12	16	20	25	32	40	TOT	Date	2023/09/14	
R		266							266	Det. by	AM 	
Y		814	5362	2671	6591	3290	2258		20985	Ref Dwg	C01486-SR04	
TOT		1080	5362	2671	6591	3290	2258		21251	Job No	J147	
				JW14406 - LINBRO PARK TOWER (3.0ML WATER TOWER): TANK FLOOR BEAMS REINFORCEMENT BENDING SCHEDULE						Revision		0
										Schedule No		C01486-SR04-BS02