


MEMBER	No OF	BARS PER MEMB	DIA.	LENGTH	TOTAL NUM- BER	MARK	S C	B E N D I N G				
								A	B	C	D	E/r
400 THICK FLOOR SLAB BOTTOM REBAR	4	2	Y20	5000	8	09v	20	(5000)				
		2	Y20	4950	8	09w	20	(4950)				
		2	Y20	4850	8	09x	20	(4850)				
		2	Y20	4800	8	09y	20	(4800)				
		2	Y20	4750	8	10a	20	(4750)				
		2	Y20	4700	8	10b	20	(4700)				
		2	Y20	4650	8	10c	20	(4650)				
		2	Y20	4550	8	10d	20	(4550)				
		2	Y20	4500	8	10e	20	(4500)				
		2	Y20	4450	8	10f	20	(4450)				
		2	Y20	4400	8	10g	20	(4400)				
		2	Y20	4350	8	10h	20	(4350)				
		2	Y20	4250	8	10i	20	(4250)				
		2	Y20	4200	8	10j	20	(4200)				
		2	Y20	4150	8	10k	20	(4150)				
		2	Y20	4100	8	10l	20	(4100)				
		2	Y20	4050	8	10m	20	(4050)				
		2	Y20	4000	8	10n	20	(4000)				
		2	Y20	3900	8	10o	20	(3900)				
		2	Y20	3850	8	10p	20	(3850)				
		2	Y20	3800	8	10q	20	(3800)				
		2	Y20	3750	8	10r	20	(3750)				
		2	Y20	3650	8	10s	20	(3650)				
		2	Y20	3600	8	10t	20	(3600)				
		2	Y20	3550	8	10u	20	(3550)				
		2	Y20	3500	8	10v	20	(3500)				
		2	Y20	3450	8	10w	20	(3450)				
		2	Y20	3400	8	10x	20	(3400)				
		2	Y20	3300	8	10y	20	(3300)				
		2	Y20	3150	8	11a	65	3150				2375
		2	Y20	3050	8	11b	65	3050				2300
		2	Y20	3000	8	11c	65	3000				2225
		2	Y20	2950	8	11d	65	2950				2150
		2	Y20	2900	8	11e	65	2900				2075
		2	Y20	2850	8	11f	65	2850				2000
		2	Y20	2800	8	11g	65	2800				1925
		2	Y20	2700	8	11h	65	2700				1850
		2	Y20	2650	8	11i	65	2650				1775
		2	Y20	2600	8	11j	65	2600				1700
		2	Y20	2550	8	11k	65	2550				1625
		2	Y20	2500	8	11l	65	2500				1550
		2	Y20	2450	8	11m	65	2450				1475
		2	Y20	2400	8	11n	65	2400				1475
	4	72	Y20	8400	288	12	20	(8400)				
		72	Y20	3000	288	13	37	200	(2850)			
		72	Y20	2500	288	14	37	200	(2350)			
		12	Y20	2050	48	15	37	200	(1900)			
		12	Y20	1550	48	16	37	200	(1400)			
		130	Y10	1100	520	16a	83	200		250	(250)	
		12	Y20	4050	48	16b	20	(4050)				
	8	10	12	16	20	25	32	40	TOT	Date	2023/09/14	
R										Det. by	SC <i>Shinhangga</i>	
Y		353			13915				14268	Ref Dwg	C01486-SR05	
TOT		353			13915				14268	Job No	J147	
				JW14406 - LINBRO PARK TOWER (3.0ML WATER TOWER): FLOOR SLAB REINFORCEMENT BENDING SCHEDULE						Revision		0
										Schedule No		C01486-SR05-BS03